NO.NC/PMC/YPD/2019-20/W6-NM

Date: 26-02-2020

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of the work: Improvements to roads and drains at Thindlu colony Katteramma temple Bhovi Colony and Kempegowdanagar in ward no:09 Vidyaranyapura

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC	Cum	451.74	4	Per 100 cum
2	Providing laying palin / rejnforced cement concrete for side drains using M 20 nominal	Cum	141.08	6	Per 50 cum
3	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including	Ton	8.45	1	Per each dia
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC	Cum	12.30	2	Per 50 cum
5	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4	Nos	558.00	2	Per 500 Nos
6	Construction of un-reinforced plain cement concrete pavement, using grade concrete	Cum	381.33	16	Per 50 cum

With respect to the above subject & name of the work, we have tested the materials and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92